Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item no.09		Providing and Fixing pre cast covering Slab 230mm thick made out of CC , Jelly 20mm Down Size with steel reinforcement including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc, complete and as per the directions of the Engineer-in-charge of the work										
Measurements taken on		03/10/2022, 17/10/2022, 25/10/2022, 10/11/2022.										
		Judicial Layout										
		Main Road Muneshwara layout										
		LHS	Sqm	1	6.20	1.20	1.20	1.20		7.44		
		Cross Road Misbah Mansion										
			Sqm	1	5.40	1.20	1.20	1.20		6.48		
		Muneshwara layout Cross Road										
			Sqm	1	2.95	1.20	1.20	1.20		3.54		
		Total Executed Quantity								**17.46**		
		Tender Quantity								**129.27**		
		Now to be paid Quantity								**17.46**	**5120.50**	**89404.00**
Item no.14		Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils & upto depth not exceeding 300mm as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter including dressing of excavated surfaces, disposing off or levelling the excavated earth or sorting & stacking the selected earth for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools, usage of machinery & other appurtenances required to complete the work. In all kinds of soils upto 300 mm depth and as per the directions of the Engineer-in-charge of the work										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no.								**2515.46**		
		Total Executed Quantity								**2515.46**		
		Tender Quantity								**8872.22**		
		Now to be paid Quantity								**2515.46**	**68.06**	**171202.00**
Item no.17		Construction of Granular Sub-Base of required grading as per design mixing in a mechanical mix plant at OMC, carriage of mixed Material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the desired density, complete as per clause 401 (For Grading -V Material) and as per the directions of the Engineer-in-charge of the work										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no.								**1257.73**		
		Total Executed Quantity								**1257.73**		
		Tender Quantity								**4418.56**		
		Now to be paid Quantity								**1257.73**	**2457.30**	**3090615.00**
Item no.18		Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork shall be paid separately) Mix 1:4:8(M5) Using 40 mm nominal size graded crushed coarse aggregates and as per the directions of the Engineer-in-charge of the work										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no.								**1257.73**		
		Total Executed Quantity								**1257.73**		
		Tender Quantity								**4975.21**		
		Now to be paid Quantity								**1257.73**	**5616.08**	**7063501.00**

RUDRAPRASAD CONSULTANTS BANGALORE

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item No.19		Providing and constructing un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base, with 43 grade cement or any other type as per Clause 1501.2.2 M30 (Grade), coarse and fine aggregates conforming to IS:383, maximum size of coarse aggregate not exceeding 25 mm, mixed in a concrete mixer of not less than 0.2 cum capacity and appropriate weigh batcher using approved mix design, laid in approved fixed side formwork (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the formwork as per drawing), spreading the concrete with shovels, rakes, compacted using needle, screed and plate vibrators and finished in continuous operation including construction joints, , primer, sealant , curing of concrete slabs for 14- days, and water finishing to lines and grade as per drawing and technical specification clause 1501 with all lead, lifts, loading & unloading charges, cost and conveyance of all materials, labour, equipments etc., complete as per the directions of the Engineer-in-charge of the work.										
Measurements taken on		02/11/2022, 12/11/2022, 15/11/2022, 17/11/2022										
		KVN Implex ltd opposite road										
		(West to East)										
0.00	15.00		Cum	1	15.00	4.90	4.80	4.85	0.15	10.91		
15.00	20.70		Cum	1	5.70	4.80	4.20	4.50	0.15	3.85		
20.70	35.70		Cum	1	15.00	4.00	4.10	4.05	0.15	9.11		
35.70	50.70		Cum	1	15.00	4.10	4.20	4.15	0.15	9.34		
50.70	65.70		Cum	1	15.00	4.20	4.10	4.15	0.15	9.34		
65.70	80.70		Cum	1	15.00	4.10	4.30	4.20	0.15	9.45		
80.70	95.70		Cum	1	15.00	4.30	4.80	4.55	0.15	10.24		
95.70	97.90		Cum	1	2.20	4.80	4.85	4.83	0.15	1.59		
0.00	0.00	Culvert Ramp	Cum	1	4.80	1.45	1.45	1.45	0.15	1.04		
		Shakthi Vinayaka Temple Opposite Road										
		(West to East)										
0.00	15.00		Cum	1	15.00	4.90	5.10	5.00	0.15	11.25		
15.00	30.00		Cum	1	15.00	5.10	5.30	5.20	0.15	11.70		
30.00	45.00		Cum	1	15.00	5.30	5.20	5.25	0.15	11.81		
45.00	48.00		Cum	1	3.00	5.20	5.25	5.23	0.15	2.35		
		Jai Maruthi Layout Main Road										
		(East to West)										
0.00	15.00		Cum	1	15.00	7.75	5.30	6.53	0.15	14.68		
15.00	30.00		Cum	1	15.00	5.30	4.30	4.80	0.15	10.80		
30.00	45.00		Cum	1	15.00	4.30	3.85	4.08	0.15	9.17		
45.00	60.00		Cum	1	15.00	3.85	4.30	4.08	0.15	9.17		
60.00	75.00		Cum	1	15.00	4.30	4.70	4.50	0.15	10.13		
75.00	90.00		Cum	1	15.00	4.70	4.90	4.80	0.15	10.80		
90.00	105.00		Cum	1	15.00	4.90	5.30	5.10	0.15	11.48		
105.00	120.00		Cum	1	15.00	5.30	4.70	5.00	0.15	11.25		
120.00	135.00		Cum	1	15.00	4.70	4.60	4.65	0.15	10.46		
135.00	150.00		Cum	1	15.00	4.60	4.20	4.40	0.15	9.90		
150.00	165.00		Cum	1	15.00	4.20	5.20	4.70	0.15	10.58		
165.00	180.00		Cum	1	15.00	5.20	5.20	5.20	0.15	11.70		
180.00	195.00		Cum	1	15.00	5.20	5.90	5.55	0.15	12.49		
195.00	210.00		Cum	1	15.00	5.90	6.20	6.05	0.15	13.61		
210.00	225.00		Cum	1	15.00	6.20	5.60	5.90	0.15	13.28		
225.00	240.00		Cum	1	15.00	5.60	5.60	5.60	0.15	12.60		
240.00	255.00		Cum	1	15.00	5.60	5.05	5.33	0.15	11.98		
255.00	270.00		Cum	1	15.00	5.05	6.10	5.58	0.15	12.54		
270.00	285.00		Cum	1	15.00	6.10	5.95	6.03	0.15	13.56		
285.00	300.00		Cum	1	15.00	5.95	6.05	6.00	0.15	13.50		
300.00	310.00		Cum	1	10.00	6.05	7.10	6.58	0.15	9.86		
310.00	317.00		Cum	1	7.00	7.50	7.40	7.45	0.15	7.82		
317.00	330.00		Cum	1	13.00	6.00	6.00	6.00	0.15	11.70		
330.00	345.00		Cum	1	15.00	6.00	6.15	6.08	0.15	13.67		
345.00	357.20		Cum	1	12.20	6.15	5.50	5.83	0.15	12.66		

389.36

CGFC
Executive Engineer
Division
Zone
Bangalore - 92

PRASAD CONSULT

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Tripura Sundari Temple road or Wave Ultra Road										
		(North to South)										
0.00	15.00		Cum	1	15.00	6.80	5.95	6.38	0.15	14.34		
15.00	30.00		Cum	1	15.00	5.95	5.50	5.73	0.15	12.88		
30.00	45.00		Cum	1	15.00	5.50	5.45	5.48	0.15	12.32		
45.00	60.00		Cum	1	15.00	5.45	5.80	5.63	0.15	12.66		
60.00	75.00		Cum	1	15.00	5.80	6.60	6.20	0.15	13.95		
75.00	90.00		Cum	1	15.00	6.60	5.30	5.95	0.15	13.39		
90.00	105.00		Cum	1	15.00	5.30	4.70	5.00	0.15	11.25		
105.00	120.00		Cum	1	15.00	4.70	5.40	5.05	0.15	11.36		
120.00	135.00		Cum	1	15.00	5.40	5.45	5.43	0.15	12.21		
135.00	150.00		Cum	1	15.00	5.45	5.15	5.30	0.15	11.93		
150.00	165.00		Cum	1	15.00	5.15	5.60	5.38	0.15	12.09		
165.00	180.00		Cum	1	15.00	5.60	5.60	5.60	0.15	12.60		
180.00	195.00		Cum	1	15.00	5.60	5.30	5.45	0.15	12.26		
195.00	210.00		Cum	1	15.00	5.30	5.20	5.25	0.15	11.81		
210.00	225.00		Cum	1	15.00	5.20	5.00	5.10	0.15	11.48		
225.00	240.00		Cum	1	15.00	5.00	4.80	4.90	0.15	11.03		
240.00	255.00		Cum	1	15.00	4.80	6.10	5.45	0.15	12.26		
255.00	270.00		Cum	1	15.00	6.10	5.60	5.85	0.15	13.16		
270.00	285.00		Cum	1	15.00	5.60	5.20	5.40	0.15	12.15		
285.00	300.00		Cum	1	15.00	5.20	5.25	5.23	0.15	11.76		
300.00	315.00		Cum	1	15.00	5.25	5.60	5.43	0.15	12.21		
315.00	330.00		Cum	1	15.00	5.60	5.10	5.35	0.15	12.04		
330.00	345.00		Cum	1	15.00	5.10	5.50	5.30	0.15	11.93		
345.00	360.00		Cum	1	15.00	5.50	5.70	5.60	0.15	12.60		
360.00	375.00		Cum	1	15.00	5.70	4.90	5.30	0.15	11.93		
375.00	390.00		Cum	1	15.00	4.90	5.40	5.15	0.15	11.59		
390.00	405.00		Cum	1	15.00	5.40	5.80	5.60	0.15	12.60		
405.00	420.00		Cum	1	15.00	5.80	5.60	5.70	0.15	12.83		
420.00	435.00		Cum	1	15.00	5.60	5.40	5.50	0.15	12.38		
435.00	450.00		Cum	1	15.00	5.40	6.10	5.75	0.15	12.94		
450.00	458.00		Cum	1	8.00	6.10	7.00	6.55	0.15	7.86		
		Sri Bajaj Electronics										
		(South to North)										
0.00	0.90		Cum	1	0.90	5.00	5.70	5.35	0.15	0.72		
0.90	6.00		Cum	1	5.10	7.80	7.80	7.80	0.15	5.97		
6.00	15.00		Cum	1	9.00	7.45	7.50	7.48	0.15	10.09		
15.00	27.60		Cum	1	12.60	7.50	7.00	7.25	0.15	13.70		
27.60	30.00		Cum	1	2.40	8.10	8.10	8.10	0.15	2.92		
30.00	45.00		Cum	1	15.00	8.10	8.10	8.10	0.15	18.23		
45.00	58.70		Cum	1	13.70	8.10	8.20	8.15	0.15	16.75		
58.70	65.00		Cum	1	6.30	7.20	7.40	7.30	0.15	6.90		
65.00	75.00		Cum	1	10.00	8.10	8.20	8.15	0.15	12.23		
75.00	77.00		Cum	1	2.00	8.20	6.80	7.50	0.15	2.25		
77.00	78.00		Cum	1	1.00	6.80	6.75	6.78	0.15	1.02		
		Ranganath swami house Road										
		(West to East)										
0.00	15.00		Cum	1	15.00	5.70	5.60	5.65	0.15	12.71		
15.00	30.00		Cum	1	15.00	5.60	5.70	5.65	0.15	12.71		
30.00	45.00		Cum	1	15.00	5.70	5.30	5.50	0.15	12.38		
45.00	60.00		Cum	1	15.00	5.30	5.80	5.55	0.15	12.49		
60.00	75.00		Cum	1	15.00	5.80	5.90	5.85	0.15	13.16		
75.00	86.50		Cum	1	11.50	5.90	6.20	6.05	0.15	10.44		
		Samrudhi nilaya house road										
		(West to East)										
0.00	1.20		Cum	1	1.20	5.65	5.65	5.65	0.15	1.02		
1.20	15.00		Cum	1	13.80	6.00	6.20	6.10	0.15	12.63		
15.00	30.00		Cum	1	15.00	6.20	6.30	6.25	0.15	14.06		
30.00	45.00		Cum	1	15.00	6.30	6.30	6.30	0.15	14.18		

389.36

973.65

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

C&FC
K. Nandan 19/12/2020
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

PRASAD CONS

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	B1	B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
			Cum	1	13.50	6.30	5.80	6.05	0.15	12.25		
		M.R Sales Corporation										
		(West to East)										
0.00	2.00		Cum	1	2.00	4.40	4.30	4.35	0.15	1.31		
2.00	15.00		Cum	1	13.00	5.30	5.25	5.28	0.15	10.29		
15.00	26.00		Cum	1	11.00	5.25	5.25	5.25	0.15	8.66		
		Arunodaya pack and product factory road										
		(East to West)										
0.00	15.00		Cum	1	15.00	6.30	7.00	6.65	0.15	14.96		
15.00	30.00		Cum	1	15.00	7.00	7.40	7.20	0.15	16.20		
30.00	35.70		Cum	1	5.70	7.40	8.00	7.70	0.15	6.58		
35.70	45.00		Cum	1	9.30	8.40	11.00	9.70	0.15	13.53		
45.00	60.00		Cum	1	15.00	11.00	10.40	10.70	0.15	24.08		
60.00	67.80		Cum	1	7.80	10.40	10.00	10.20	0.15	11.93		
67.80	73.00		Cum	1	5.20	6.35	6.00	6.18	0.15	4.82		
		Srinivasa House road										
		(East to West)										
0.00	15.00		Cum	1	15.00	4.40	4.55	4.48	0.15	10.07		
15.00	30.00		Cum	1	15.00	4.55	4.60	4.58	0.15	10.29		
30.00	36.80		Cum	1	6.80	4.60	4.50	4.55	0.15	4.64		
		Thirumala foods factory road										
		(East to West)										
0.00	15.00		Cum	1	15.00	5.40	6.20	5.80	0.15	13.05		
15.00	30.00		Cum	1	15.00	6.20	6.30	6.25	0.15	14.06		
30.00	38.00		Cum	1	8.00	6.30	6.20	6.25	0.15	7.50		
38.00	40.00		Cum	1	2.00	4.10	3.80	3.95	0.15	1.19		
		Grain tech industries Road										
		(West to East)										
0.00	15.00		Cum	1	15.00	9.70	10.00	9.85	0.15	22.16		
15.00	30.00		Cum	1	15.00	10.00	9.15	9.58	0.15	21.54		
30.00	45.00		Cum	1	15.00	9.15	8.80	8.98	0.15	20.19		
45.00	60.00		Cum	1	15.00	8.80	8.65	8.73	0.15	19.63		
60.00	66.50		Cum	1	6.50	8.65	10.30	9.48	0.15	9.24		
66.50	73.00		Cum	1	6.50	6.20	5.90	6.05	0.15	5.90		
		Total Executed Quantity								1257.73		
		Tender Quantity								4975.21		
		Now to be paid Quantity								**1257.73**	**7158.31**	**9003207.00**
Item no.20		Cutting transverse contraction joints 3 to 4 mm wide and depth 60mm in concrete slab using concrete cutting machine with diamond studded saw within 48 hours of casting of bay / slab etc. complete including subsequent widening of the groove 8 to 10 mm. wide at top having depth of 15 mm. as per the directions of the Engineer-in-charge of the work										
Measurements taken on												
		Transverse Cutting										
		KVN Implex ltd opposite road										
		(West to East)	m	25	4.10					102.50		
		Shakthi Vinayaka Temple Opposite Road										
			m	12	5.00					60.00		
		Jai Maruthi Layout Main Road										
		(East to West)	m	90	4.00					360.00		
										522.50		

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

ASST. EXECUTIVE ENGINEER

CG PC

SRIRAMAPRASAD CONSULTANTS BANGALORE

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Tripura Sundari Temple road or Wave Ultra Road										
		(North to South)										
			m	115	5.00					575.00		
		Sri Bajaj Electronics										
		(South to North)	m	78	6.00					468.00		
		Ranganath swami house Road										
		(West to East)										
			m	22	5.50					121.00		
		Samrudhi nilaya house road										
		(West to East)										
			m	15	5.80					87.00		
		M.R Sales Corporation										
		(West to East)										
			m	7	4.30					30.10		
		Arunodaya pack and product factory road										
		(East to West)	m	19	6.00					114.00		
		Srinivasa House road										
		(East to West)										
			m	10	4.40					44.00		
		Thirumala foods factory road										
		(East to West)										
			m	10	3.80					38.00		
		Grain tech industries Road										
		(West to East)										
			m	73	8.60					627.80		
		Longitudional Cutting										
		Sri Bajaj Electronics										
		(South to North)										
0.00	0.90		m	1	0.90					0.90		
0.90	6.00		m	1	5.10					5.10		
6.00	15.00		m	1	9.00					9.00		
15.00	27.60		m	1	12.60					12.60		
27.60	30.00		m	1	2.40					2.40		
30.00	45.00		m	1	15.00					15.00		
45.00	58.70		m	1	13.70					13.70		
58.70	65.00		m	1	6.30					6.30		
65.00	75.00		m	1	10.00					10.00		
75.00	77.00		m	1	2.00					2.00		
77.00	78.00		m	1	1.00					1.00		
		Samrudhi nilaya house road										
		(West to East)										
0.00	1.20		m	1	1.20					1.20		
1.20	15.00		m	1	13.80					13.80		
15.00	30.00		m	1	15.00					15.00		
30.00	45.00		m	1	15.00					15.00		
45.00	58.50		m	1	13.50					13.50		

522.50

2763.90

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor

PMC

Assistant Engineer

C&FC

C/F 2763.90

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Arunodaya pack and product factory road										
		(East to West)										
0.00	15.00		m	1	15.00					15.00		
15.00	30.00		m	1	15.00					15.00		
30.00	35.70		m	1	5.70					5.70		
35.70	45.00		m	1	9.30					9.30		
45.00	60.00		m	1	15.00					15.00		
60.00	67.80		m	1	7.80					7.80		
67.80	73.00		m	1	5.20					5.20		
		Thirumala foods factory road										
		(East to West)										
0.00	15.00		m	1	15.00					15.00		
15.00	30.00		m	1	15.00					15.00		
30.00	38.00		m	1	8.00					8.00		
		Grain tech industries Road										
		(West to East)										
0.00	15.00		m	1	15.00					15.00		
15.00	30.00		m	1	15.00					15.00		
30.00	45.00		m	1	15.00					15.00		
45.00	60.00		m	1	15.00					15.00		
60.00	66.50		m	1	6.50					6.50		
		Total Executed Quantity								**2941.40**		
		Tender Quantity								**12367.60**		
		Now to be paid Quantity								**2941.40**	**73.29**	**215576.00**
Item no.21		Providing to contraction joints polysuphide sealent (Pouring grade) confirming to BS : 5212 - 1989 into sawed groove widened at top for sealent reservoir of specified size and shape as per detailed drawing including fixing Polyethylene foam backer rod of required diameter (approx. 25% larger than the initial 3 mm.to 4 mm. joint) overlaid with bond breaking tape as per detailed drawing. Item includes cleaning the joints with water jet / air compressor and allowing joint to become thoroughly dry before sealent is applied and applying primer. (A) Contraction and longitudinal joints (15 mm. deep x 8mm.wide) and as per the directions of the Engineer-in-charge of the work										
			m									
		Qty Vide from item no 20								**2941.40**		
		Total Executed Quantity								**2941.40**		
		Tender Quantity								**12367.60**		
		Now to be paid Quantity								**2941.40**	**172.90**	**508569.00**
Item no.22		Loading and Unloading of Stone Boulder/Stone aggregates/ Sand/Kankar/Moorum..(Tipper 5.5 m3) as per the directions of the Engineer-in-charge of the work										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no.								**5078.13**		
		Total Executed Quantity								**5078.13**		
		Tender Quantity								**15210.63**		
		Now to be paid Quantity								**5078.13**	**123.55**	**627403.00**
Item no.23		Cost of Haulage Excluding Loading and Unloading Taking output 10 t load and lead 10 km = 100 t.km as per the directions of the Engineer-in-charge of the work										
			t.km									
		Vide Total executed Quantity from premeasuremet Page no.								**6500.00**		
		Total Executed Quantity								**6500.00**		
		Tender Quantity								**19469.60**		
		Now to be paid Quantity								**6500.00**	**100.51**	**653316.00**

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

RUDRAPRASAD CONSULTANTS
BANGALORE

Contractor

Assistant Engineer

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item no.62		Earth work excavation for pipelines/cables by Manual means upto 600 mm trench width, as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, including dressing of excavated surfaces, disposing off or leveling the excavated earth or sorting & stacking the selected earth for reuse in a radius of 50 m. Filling available excavated earth (excluding rock) in trenches, plinth, sides of foundations etc in layers not exceeding 20cm in depth, consolidating each deposited layer by ramming and watering and lift upto 1.5 m including cost of labour, tools, usage& other appurtenances required to complete the work as per the directions of the Engineer-in-charge of the work										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no.								1190.84		
		Total Executed Quantity								1190.84		
		Tender Quantity								765.00		
		Quantity Upto 125%								956.25	492.10	470571.00
		Quantity Above 125%								234.59	491.99	115414.00
Item no.63		Providing and installing at site of work 6 Kg/m2: 63mm(weight of pipe -0.662 kg) P.V.C. pipes including cost of pipes and specials and labour, including lowering into trenches, laying true to line, level and perfect linking at joints leak proof including jointing of approved type with all labour charges and all lift charges, handling charges including encasing the pipe around to a depth not less than 15 cms with gravel or selected earth available from the excavation etc. complete and as per the directions of the Engineer-in-charge of the work										
			mtr									
		Vide Total executed Quantity from premeasuremet Page no.								2646.30		
		Total Executed Quantity								2646.30		
		Tender Quantity								1700.00		
		Quantity Upto 125%								2125.00	160.08	340170.00
		Quantity Above 125%								521.30	160.16	83491.00
Item no.64		Refilling available earth around trenches/pipelines, cables in layers not exceeding 20 cms in depth, compacting each deposited layer by ramming after watering with a lead upto 50 m , and lift upto 1.5 m. Including cost of all labour complete as per specifications and as per the directions of the Engineer-in-charge of the work										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no.								1190.84		
		Total Executed Quantity								1190.84		
		Tender Quantity								765.00		
		Quantity Upto 125%								956.25	129.30	123644.00
		Quantity Above 125%								234.59	127.71	29959.00
											Sub Total	41385830.00
											GST @18%	7449450.00
											TOTAL AMOUNT	48835280.00

48835279-00

Contractor

Assistant Engineer